

项目综合 - 任务 #3457

长沙立盾电子科技有限公司 合同编号：OM20201121-09（彭冲）

2020-11-23 09:06 - 彭冲

状态:	新建	开始日期:	2020-11-23																																																												
优先级:	普通	计划完成日期:																																																													
指派给:	杜小栋	% 完成:	10%																																																												
类别:		预期时间:	0.00 小时																																																												
目标版本:		耗时:	0.00 小时																																																												
描述																																																															
<table border="1"><thead><tr><th>序号</th><th>品名</th><th>型号</th><th>单位</th><th>数量</th></tr></thead><tbody><tr><td>1</td><td>智能机房主机</td><td>OM-A6-T300</td><td>台</td><td>4</td></tr><tr><td>2</td><td>报警主机</td><td>OM-B5</td><td>台</td><td>4</td></tr><tr><td>3</td><td>温度探头传感器</td><td>OM-TH-8801</td><td>个</td><td>12</td></tr><tr><td>4</td><td>三相电量仪</td><td>OM-ACM-A801</td><td>个</td><td>7</td></tr><tr><td>5</td><td>精密电流互感器</td><td>OM-ACM-A200/100</td><td>个</td><td>21</td></tr><tr><td>6</td><td>配电监测器</td><td>OM-ACM-A601</td><td>个</td><td>14</td></tr><tr><td>7</td><td>区域漏水检测器</td><td>OM-LDA-8801</td><td>个</td><td>12</td></tr><tr><td>8</td><td>区域漏水检测电缆-5M</td><td>OM-LDA-8801/5</td><td>米</td><td>12</td></tr><tr><td>9</td><td>空调远程控制(单机)</td><td>OM-ACA-A801</td><td>个</td><td>7</td></tr><tr><td>10</td><td>烟雾探测器</td><td>OM-ACC-A101</td><td>个</td><td>7</td></tr><tr><td>11</td><td>UPS监控</td><td>定制</td><td>套</td><td>3</td></tr></tbody></table>				序号	品名	型号	单位	数量	1	智能机房主机	OM-A6-T300	台	4	2	报警主机	OM-B5	台	4	3	温度探头传感器	OM-TH-8801	个	12	4	三相电量仪	OM-ACM-A801	个	7	5	精密电流互感器	OM-ACM-A200/100	个	21	6	配电监测器	OM-ACM-A601	个	14	7	区域漏水检测器	OM-LDA-8801	个	12	8	区域漏水检测电缆-5M	OM-LDA-8801/5	米	12	9	空调远程控制(单机)	OM-ACA-A801	个	7	10	烟雾探测器	OM-ACC-A101	个	7	11	UPS监控	定制	套	3
序号	品名	型号	单位	数量																																																											
1	智能机房主机	OM-A6-T300	台	4																																																											
2	报警主机	OM-B5	台	4																																																											
3	温度探头传感器	OM-TH-8801	个	12																																																											
4	三相电量仪	OM-ACM-A801	个	7																																																											
5	精密电流互感器	OM-ACM-A200/100	个	21																																																											
6	配电监测器	OM-ACM-A601	个	14																																																											
7	区域漏水检测器	OM-LDA-8801	个	12																																																											
8	区域漏水检测电缆-5M	OM-LDA-8801/5	米	12																																																											
9	空调远程控制(单机)	OM-ACA-A801	个	7																																																											
10	烟雾探测器	OM-ACC-A101	个	7																																																											
11	UPS监控	定制	套	3																																																											
货物分三批发货																																																															
合同已签订，预付款已支付																																																															

历史记录

#1 - 2020-12-08 16:56 - 黄天梯

- 描述已更新。

报警主机B5用的是B3改B5

#2 - 2021-01-08 09:27 - 彭冲

- 文件H园区UPS通讯协议.pdf 已添加

- 描述已更新。

#3 - 2021-01-11 14:58 - 彭冲

- 文件B园区和D园区UPS通讯协议.pdf 已添加

#4 - 2021-01-25 11:39 - 王慧

- 指派给从王慧变更为杜小栋

- % 完成从0变更为10

杜小栋 负责该项目的指导调试，请知悉！

#5 - 2021-07-13 10:42 - 彭冲

更换三相电量仪三个，漏水检测器一个

文件

H园区UPS通讯协议.pdf	1.13 MB	2021-01-08	彭冲
B园区和D园区UPS通讯协议.pdf	329 KB	2021-01-11	彭冲